

ID	Duration	Start	Finish	Name	2003	2004	2005	2006	2007																																											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	139 days	Mon 1/20/03	Thu 7/31/03	HES Roof Replacement Project																																																
2	30 days	Mon 1/20/03	Fri 2/28/03	Develop Specifications and Bid Package																																																
3	20 days	Mon 3/3/03	Fri 3/28/03	Bid Period																																																
4	22 days	Tue 4/1/03	Wed 4/30/03	Bid Award																																																
5	40 days	Mon 6/16/03	Fri 8/8/03	Construction Period																																																
6																																																				
7	77 days	Thu 5/1/03	Fri 8/15/03	HES Playground Paving Project																																																
8	23 days	Thu 5/1/03	Mon 6/2/03	Develop Specifications and Bid Package																																																
9	1 day	Tue 6/17/03	Tue 6/17/03	Bid Period																																																
10	1 day	Wed 6/18/03	Wed 6/18/03	Bid Award																																																
11	5 days	Mon 8/11/03	Fri 8/15/03	Construction Period																																																
12																																																				
13	436 days	Wed 1/1/03	Wed 9/1/04	High School Fields Project																																																
14	33 days	Wed 1/1/03	Fri 2/14/03	Develop Project Scope (District)																																																
15	16 days	Mon 2/17/03	Mon 3/10/03	Issue RFP - Design Services																																																
16	5 days	Tue 3/11/03	Mon 3/17/03	Interview and Select Designer																																																
17	1 day	Tue 3/18/03	Tue 3/18/03	Award Design Contract																																																
18	13 days	Wed 3/19/03	Fri 4/4/03	Needs Assessment																																																
19	10 days	Mon 4/7/03	Fri 4/18/03	Schematic Design Phase																																																
20	11 days	Mon 4/21/03	Mon 5/5/03	Design Development Phase																																																
21	36 days	Tue 4/1/03	Tue 5/20/03	DSA Approval Fields																																																
22	22 days	Tue 5/6/03	Wed 6/4/03	Construction Document Phase																																																
23	7 days	Thu 6/5/03	Fri 6/13/03	Bid Document Phase																																																
24	29 days	Mon 5/5/03	Thu 6/12/03	Document Quality Control Review																																																
25	28 days	Mon 6/23/03	Wed 7/30/03	Bid Period																																																
26	3 days	Thu 7/31/03	Mon 8/4/03	Bid Award																																																
27	278 days	Mon 8/11/03	Wed 9/1/04	Construction Period																																																
28																																																				
29	145 days	Mon 2/2/04	Fri 8/20/04	Fitch Interim Housing Project																																																
30	46 days	Mon 2/2/04	Mon 4/5/04	Design DSA Approvals																																																
31	5 days	Mon 4/12/04	Fri 4/16/04	Move 6 Buildings HES/Foss																																																
32	10 days	Mon 4/19/04	Fri 4/30/04	Bid Summer Hook-up Work																																																
33	40 days	Mon 6/14/04	Fri 8/6/04	Summer Moves and Building Prep																																																
34	10 days	Mon 8/9/04	Fri 8/20/04	Move Day Camp																																																
35																																																				
36	572 days	Wed 2/12/03	Thu 4/21/05	HHS Classroom Bldg. Smith Robison																																																
37	43 days	Wed 2/12/03	Fri 4/11/03	Develop Project Scope (District)																																																
38	16 days	Mon 4/14/03	Mon 5/5/03	Issue RFP - Design Services																																																
39	4 days	Tue 5/6/03	Fri 5/9/03	Interview and Select Designer																																																
40	1 day	Wed 5/21/03	Wed 5/21/03	Award Design Contract																																																
41	68 days	Thu 5/22/03	Mon 8/25/03	Programming																																																
42	83 days	Tue 8/26/03	Thu 12/18/03	Schematic Design Phase																																																
43	20 days	Fri 12/19/03	Thu 1/15/04	Design Development Phase																																																
44	30 days	Fri 1/16/04	Thu 2/26/04	Construction Document Phase																																																
45	80 days	Fri 2/27/04	Thu 6/17/04	Document Quality Control Review																																																
46	80 days	Fri 2/27/04	Thu 6/17/04	DSA Approval																																																
47	19 days	Fri 6/18/04	Wed 7/14/04	Bid Period																																																
48	1 day	Thu 7/15/04	Thu 7/15/04	Bid Award																																																
49	200 days	Fri 7/16/04	Thu 4/21/05	Building Construction Period																																																
50																																																				
51	975 days	Mon 12/2/02	Fri 8/25/06	Fitch Mountain Elementary School																																																
52	245 days	Mon 12/2/02	Fri 11/7/03	Develop Project Scope (District)																																																
53	16 days	Mon 11/10/03	Mon 12/1/03	Issue RFP - Design Services																																																
54	5 days	Tue 12/2/03	Mon 12/8/03	Interview and Select Designer																																																
55	1 day	Wed 12/17/03	Wed 12/17/03	Award Design Contract																																																
56	43 days	Mon 9/22/03	Wed 11/19/03	ED Spec Phase																																																
57	90 days	Thu 12/18/03	Wed 4/21/04	Schematic Design Phase																																																
58	85 days	Thu 4/22/04	Wed 8/18/04	Design Development Phase																																																
59	40 days	Thu 8/19/04	Wed 10/13/04	Construction Document Phase																																																
60	80 days	Fri 10/1/04	Thu 1/20/05	Demo Old Fitch Mountain																																																
61	19 days	Thu 10/14/04	Tue 11/9/04	Bid Document Phase																																																
62	90 days	Wed 11/10/04	Tue 3/15/05	DSA Approval																																																
63	90 days	Wed 11/10/04	Tue 3/15/05	Document Quality Control Review																																																
64	5 days	Wed 3/16/05	Tue 3/22/05	Prepare Bid Documents																																																
65	20 days	Wed 3/23/05	Tue 4/19/05	Bid Period																																																
66	5 days	Wed 4/20/05	Tue 4/26/05	Bid Award																																																
67	335 days	Mon 5/2/05	Fri 8/11/06	Building Construction Period																																																
68																																																				
69	975 days	Mon 7/21/03	Fri 4/13/07	Healdsburg Elementary School K-Wing																																																
70	40 days	Mon 7/21/03	Fri 9/12/03	Develop Project Scope (District)																																																
71	13 days	Mon 9/15/03	Wed 10/1/03	Issue RFP - Design Services																																																
72	1 day	Thu 10/23/03	Thu 10/23/03	Interview and Select Designer																																																
73	1 day	Wed 11/19/03	Wed 11/19/03	Award Design Contract																																																
74	14 days	Tue 11/4/03	Fri 11/21/03	Programming																																																
75	25 days	Thu 11/20/03	Wed 12/24/03	Schematic Design Phase																																																
76	45 days	Thu 12/25/03	Wed 2/25/04	Design Development Phase																																																
77	20 days	Thu 2/26/04	Wed 3/24/04	Construction Document Phase																																																
78	10 days	Thu 3/25/04	Wed 4/7/04	Bid Document Phase																																																
79	80 days	Mon 1/9/06	Fri 4/28/06	Document Quality Control Review																																																
80	80 days	Mon 1/9/06	Fri 4/28/06	DSA Approval																																																
81	20 days	Mon 5/1/06	Fri 5/26/06	Bid Period																																																
82	20 days	Mon 5/29/06	Fri 6/23/06	Bid Award																																																
83	200 days	Mon 7/10/06	Fri 4/13/07	Building Construction Period																																																
84																																																				
85	675 days?	Mon 2/2/04	Fri 9/1/06	Healdsburg Elementary School Mod.																																																
86	43 days	Mon 2/2/04	Wed 3/31/04	Develop Project Scope (District)																																																
87	16 days	Fri 4/2/04	Fri 4/23/04	Issue RFP - Design Services																																																
88	4 days	Mon 5/3/04	Thu 5/6/04	Interview and Select Designer																																																
89	1 day	Wed 5/19/04	Wed 5/19/04	Award Design Contract																																																
90	10 days	Thu 5/20/04	Wed 6/2/04	Needs Assessment																																																
91	25 days	Thu 6/3/04	Wed 7/7/04	Schematic Design Phase																																																
92	44 days	Thu 7/8/04	Tue 9/7/04	Design Development Phase																																																
93	24 days	Wed 9/8/04	Mon 10/11/04	Construction Document Phase																																																
94	18 days	Tue 10/12/04	Thu 11/4/04	Bid Document Phase																																																
95	50 days	Fri 11/5/04	Thu 1/13/05	Document Quality Control Review																																																
96	80 days	Fri 11/5/04	Thu 2/24/05	DSA Approval																																																
97	19 days	Fri 2/25/05	Wed 3/23/05	Bid Period																																																
98	1 day	Thu 3/24/05	Thu 3/24/05	Bid Award																																																
99	55 days	Mon 3/28/05	Fri 6/10/05	Material Approval & Procurement																																																
100	45 days	Fri 7/1/05	Thu 9/1/05	Construction Summer 05 - Classrooms																																																
101	60 days	Mon 6/12/06	Fri 9/1/06	Construction Summer 06 - Admin/Library																																																
102																																																				
103	675 days?	Mon 2/2/04	Fri 9/1/06	Foss Creek Elementary School																																																
104	43 days	Mon 2/2/04	Wed 3/31/04	Develop Project Scope (District)																																																
105	16 days	Fri 4/2/04	Fri 4/23/04	Issue RFP - Design Services																																																
106	4 days	Mon 5/3/04	Thu 5/6/04	Interview and Select Designer																																																
107	1 day	Wed 5/19/04	Wed 5/19/04	Award Design Contract																																																
108	10 days	Thu 5/20/04	Wed 6/2/04	Needs Assessment																																																
109	25 days	Thu 6/3/04	Wed 7/7/04	Schematic Design Phase																																																
110	44 days	Thu 7/8/04	Tue 9/7/04	Design Development Phase																																																
111	24 days	Wed 9/8/04	Mon 10/11/04	Construction Document Phase																																																
112	18 days	Tue 10/12/04	Thu 11/4/04	Bid Document Phase																																																
113	50 days	Fri 11/5/04	Thu 1/13/05	Document Quality Control Review																																																
114	49 days	Fri 11/5/04	Wed 1/12/05	DSA Approval																																																
115	19 days	Thu 12/29/05	Tue 1/24/06	Bid Period																																																
116	1 day	Wed 1/25/06	Wed 1/25/06	Bid Award																																																
117	98 days	Thu 1/26/06	Mon 6/12/06	Material Approval & Procurement																																																
118	60 days	Mon 6/12/06	Fri 9/1/06	Construction Summer 06																																																